




CASHION PUBLIC SCHOOLS - 2019 BOND PROJECTS

MAY 2020 - BOARD PROGRESS REPORT

Cashion Public Schools – April 2020 – Completed and Working Tasks

- Joe D. Hall General Contractors completed the Bid Process for both Phase A and Phase B projects.
- Interior demolition began at the Elementary School.
- The Building Pad for the new Classroom Addition was completed.
- Demolition of the Baseball Field was completed.
- Site Utility modifications of the existing water service to the Main Campus Building began.
- Earthwork at the Track Area began and the new Track Fieldhouse Building Pad was completed.



Elementary School Renovation



New Classroom Addition – Building Pad

Cashion Public Schools – 2019 Bond Projects – Tasks to Complete in May 2020

- Demolition will be completed in the Existing Elementary School.
- Concrete Foundation Work and Under-Floor MEP Piping will begin at the New Classroom Addition.
- Demolition will be completed at the new Connector Corridor Structure between the Junior High and High School.
- Earthwork will be completed at the new Baseball Field configuration.
- Site Utility Work will continue adjacent to the new Baseball Field configuration.
- Earthwork will continue at the new Track Facility Area.



New Track Facility – Mass Excavation and Earthwork



New Track Fieldhouse – Building Pad Complete



New Baseball Field – Home Plate Area