



## CASHION PUBLIC SCHOOLS - 2019 BOND PROJECTS JUNE 2020 - BOARD PROGRESS REPORT

### Cashion Public Schools – May 2020 – Completed and Working Tasks

- Interior Renovation at the Elementary School, including painting and MEP wall rough-in.
- Foundation Work at the new Classroom Addition continued.
- Earthwork and Site Utilities at the Baseball Field continued.
- Site Utility modifications of the existing water service to the Main Campus Building began.
- Earthwork at the Track Area continued.



**Elementary School Renovation**



**New Classroom Addition – Building Pad**

## Cashion Public Schools – 2019 Bond Projects – June 1, 2020 Monthly Board Report

### Cashion Public Schools – 2019 Bond Projects – Tasks to Complete in June 2020

- Interior work at the Existing Elementary School will continue with painting, fire sprinkler system installation, hvac equipment installation, and electrical items.
- Concrete Slab-on-Grade at the Classroom Addition will be completed.
- Structural Steel Material will be delivered for the Classroom Addition.
- Foundation Work will be completed at the Corridor Structure between the Junior High and High School Areas.
- Earthwork will be completed at the new Baseball Field configuration.
- Site Utility Work (Electrical Conduit Systems) will continue adjacent to the new Baseball Field configuration.
- Earthwork will continue at the new Track Facility Area.



**New Track Facility – Mass Excavation and Earthwork**



**New Track Fieldhouse – Building Pad Complete**